

**DISPATCH**

CLASSIFICATION

CONFIDENTIAL

PROCESSING ACTION

TO Director of Logistics, Attn: Real Estate & Construction  
Div./OL

MARKED FOR INDEXING

INFO. Chief, Far East

NO INDEXING REQUIRED

FROM

ONLY QUALIFIED DESK  
CAN JUDGE INDEXING

SUBJECT

Request for Minor Construction Authority

MICROFILM

ACTION REQUIRED - REFERENCES

The following minor construction is contemplated for purposes mentioned.  
Routine authority to spend available funds as estimated is requested:

1. New dam at water point. To enable single shift operation of water plant during normal times and to furnish reserve capacity in which to store flash rains during drought periods. Estimated cost \$3000.00.
- ✓ 2. Ground level masonry building of approximately 100 sq. ft. for swimming pool chlorinator equipment. To prevent reoccurrence of acid damage to motors, wiring, and switch equipment in filter room in event of escaping chlorine from defective cylinders or accidents in handling. Estimated cost \$500.00.
- ✓ 3. Masonry building to house ground level switch gear and equipment associated with various antennas, sirens, lights, wind gauge, etc. mounted on steel water tower. Estimated cost \$400.00 for approximately 75 sq. ft.
4. Masonry addition to building 404 [redacted] to enclose new 10 ton air conditioning unit and cooling tower to be provided by [redacted] Building modification estimated at \$1000.00 plus certain utility work involved in poly-phasing electrical service and making provision for duct work. This could run as high as \$1000, depending on final design.
5. Masonry guard shack of approximately 25 sq. ft. in Z-Area. Present wood shack is typhoon hazard and subject to rot and termite infestation. Estimated cost \$250.00.

25X1A

25X1A

## Distribution:

2 - D/Logs  
1 - C/FE

JUL 12 5 53 PM '64

CROSS REFERENCE TO

DISPATCH SYMBOL AND NUMBER

DATE

91386 CONSTRUCTION DISPATCH  
JUL 196409 JUL 1964  
7 July 1964

CLASSIFICATION

CONFIDENTIAL

HQ'S FILE NUMBER

11E